

## SECTION 2.2 Site Investigation Reports

---

### 2.2.4 Tree Report

Ecological Assessments

Environmental Statements  
(Biodiversity)

Species Surveys

Phase I Habitat Survey

National Vegetation  
Classification

Planning Guidance

Habitat Regulation Assessment

Protected Species Licensing

42020 CEMP: Biodiversity

BREEAM LE01 - 05

# Landscape & Ecology Management Plan

Unit 2 Newsprint Avenue, Kent ME20 7DL



Cover Photo: Site location

REPORT STATUS

Issue/revision	DRAFT	FINAL I	FINAL II
Project Location	Unit 2 Newsprint Avenue		
Project No.	235-34		
Subject	LEMP		
Report Ref.	23534-LEMP_A		
Date	19/01/24		
Prepared by	PR		
Signature			
Reviewed by	MM		
Signature			

The report may not be copied or used without the prior written agreement of Ecology Practice Ltd.

This document has been prepared by Ecology Practice Ltd. at the instruction of, and for use by, our Client in connection with the project. No other party may copy, make use of or reproduce the contents of this document other than for the purpose for which it was originally commissioned and prepared. Any information supplied by the Client or third parties and used in this document has not been verified by Ecology Practice and Ecology Practice has no responsibility or liability for it.

## CONTENTS

<b>1</b>	<b>INTRODUCTION .....</b>	<b>1</b>
1.1	BACKGROUND.....	1
1.2	PROPOSALS .....	2
1.3	ACTIONS AND RESPONSIBILITIES.....	2
<b>2</b>	<b>ECOLOGICAL FEATURES.....</b>	<b>5</b>
2.1	EXISTING FEATURES RETAINED/ENHANCED .....	5
2.2	POST CONSTRUCTION FEATURES CREATED .....	5
<b>3</b>	<b>LANDSCAPE &amp; ECOLOGY MANAGEMENT .....</b>	<b>8</b>
3.1	ECOLOGICAL TRENDS .....	8
3.2	ECOLOGICAL CONSTRAINTS .....	8
3.3	AIMS & OBJECTIVE OF MANAGEMENT .....	9
<b>5</b>	<b>FIVE-YEAR WORK SCHEDULE.....</b>	<b>12</b>
5.1	MANAGEMENT PERIOD .....	12
5.2	MANAGEMENT RESPONSIBILITIES.....	12
5.3	MONITORING.....	12

## FIGURES

Figure 1 Location .....	4
Figure 2 Landscape Proposals.....	7

## TABLES

Table 1: Aims and objectives. ....	9
<b>Table 2: Created grassland objectives .....</b>	<b>10</b>
<b>Table 3: Planting &amp; Hedgerows Objectives.....</b>	<b>11</b>
Table 4: Scheduling of Tasks .....	13

# 1 INTRODUCTION

## 1.1 BACKGROUND

- 1.1.1 The following report has been prepared on behalf of Winvic and provides a Landscape & Ecology Management Plan (LEMP) for works to be undertaken on a plot of land at Newsprint Avenue, Kent, ME20 7DL ('The Site'). This document has been prepared following the British Standard 42020:2013<sup>1</sup>.

### **Location**

- 1.1.2 The Site is a 36.59 ha irregularly shaped parcel of land, within an industrial estate located adjacent to the River Medway and the M20 motorway on the north-western fringes of Aylesford, Kent.

### **Site Description**

- 1.1.3 The Site was an irregularly shaped parcel of land within an industrial estate, measuring 36.59 ha in size. It is understood that the site was occupied by Aylesford Newsprint Ltd up until February 2015. The Site is dominated by bare ground with the occasional industrial building, areas of scattered trees, open semi-improved grassland and introduced shrubs.

---

<sup>1</sup> **The British Standards Institution 2013** BS 42020:2013 Biodiversity - Code of practice for planning and development. Published by BSI Standards Limited 2013. ISBN 978 0 580 77917 6

## 1.2 PROPOSALS

1.2.1 The proposals comprise a Hybrid planning application for the following development:

- Outline planning permission (all matters reserved) for the erection of flexible B1c/B2/B8 use class buildings and associated access servicing, parking, landscaping, drainage and earthworks; and
- Full planning permission for the Bellingham Way Link Road, north/south road and the erection of 2no units for flexible B1c/B2/B8 floorspace with associated access, parking, service yards, infrastructure, earth works, works to the embankment of Ditton Stream and landscaping.

## 1.3 ACTIONS AND RESPONSIBILITIES

### **Current Ecologist**

1.3.1 Phil Roskell is the Suitably Qualified Ecologist (SQE) assigned to the project. The role of the SQE includes checking the landscape and enhancements provided, monitoring the ecological value of the Site, revisions of the Biodiversity Management Plan and ensuring the project adheres to current environmental regulations and best practices. Phil Roskell will also actively promote ecological considerations throughout the planning and construction phases.

### **Landscape Architect**

1.3.2 Barton Willmore were appointed as the landscape architects and produced the most current landscape proposals for the Site, which were submitted as part of the planning application.

### **Principal Contractor**

- 1.3.3 Winvic are the principal contractors, with their responsibilities including planning, managing, monitoring, and coordinating the entire construction phase.
- 1.3.4 The principal contractor must ensure that the LEMP's actions and recommendations are integrated into the construction process and implemented effectively.

### **End User**




- 1.3.5 The designated end user will be the owner/client who have a crucial role in maintaining and managing the site post-construction to ensure ongoing adherence to the LEMP.




Figure 1  
Location



Application Site



Client



Project title

Unit 2 Newsprint Avenue

Project ID

235-34

Subject

Landscape & Ecology Management Plan

Drawing number

23534-01LEMP\_A

Drawing date


19/01/24

Drawn by

PR

Version

A



01989 770400  
www.ecologypractice.co.uk



## 2 ECOLOGICAL FEATURES

### 2.1 EXISTING FEATURES RETAINED/ENHANCED

- 2.1.1 Most of the habitats on Site are of low ecological value will be lost to the development. A small area of the urban habitats including amenity grassland, vacant/derelict land/bare ground and developed land sealed surface will be retained, and some of the sparsely vegetated land and introduced shrubs around Ditton Stream will be retained.
- 2.1.2 A small section of neutral grassland habitat and pond non-priority habitat will be enhanced.

### 2.2 POST CONSTRUCTION FEATURES CREATED

- 2.2.1 The sections below describe the proposed habitats on site as shown on the Outline Landscape Plan<sup>2</sup>, and entered into the Metric 2.0 calculation<sup>3</sup>.
- 2.2.2 The landscape strategy includes creation of a variety of species-rich habitats including neutral grassland wildflower grassland in addition to scattered urban trees alongside ornamental and amenity planting.

#### **Grassland**

- 2.2.3 Neutral grassland and wildflower grasslands will be created around the southwest corner of the Site associated with amenity grass verges and scattered trees.

---

<sup>2</sup> **Barton Wilmore 2020** Outline Landscape Plan

<sup>3</sup> **Middlemarch Environmental 2020** Framework Ecological Mitigation Strategy RT-MME-151819-08 Rev B

## **Shrub Planting**



- 2.2.4 Introduced shrub as well as ground level planters will be planted around the boundaries of the Site. Periodic management of the vegetation is required to maintain a diverse structure and prevent succession into woodland.

## **New Specimen Tree Planting**

- 2.2.5 A mixture of young urban trees will be planted across the site, largely associated with areas of grass verges.



**Figure 2  
Landscape  
Proposals**



Client



Project title	Project ID
Unit 2 Newsprint Avenue	235-34

Subject  
Landscape & Ecology Management Plan

Drawing number  
**23534-02LEMP\_A**

Drawing date	19/01/24	Version	A
Drawn by	A		

**the ecology Practice**

01989 770400 [www.ecologypractice.co.uk](http://www.ecologypractice.co.uk)



## **3 LANDSCAPE & ECOLOGY MANAGEMENT**

### **3.1 ECOLOGICAL TRENDS**

- 3.1.1 The LEMP is designed to help the local authority achieve its Biodiversity Duty through the Natural Environment and Rural Communities Act 2006, which also drives protection of Priority Habitats and Species.
- 3.1.2 The LEMP assists the proposals to realising a biodiversity net gain as defined by the Part 6 of the Environment Act 2021, especially through habitat creation and long-term management.

### **3.2 ECOLOGICAL CONSTRAINTS**

- 3.2.1 There are no designations or priority habitats within the site boundary or that would be affected by the proposals.

### 3.3 AIMS & OBJECTIVE OF MANAGEMENT

3.3.1 Aims are centred around maintaining those features of ecological value that remain following construction and those that are to be created. Objectives then provide the mechanism to achieve these aims, and they define the content of the Project Management Register. Refer to Table 1.

**Table 1: Aims and objectives.**

Aim	Objective
<b>Aim 1</b> Improve the biodiversity value of created grassland habitat	G1 Rotational Mowing
	G2 Remove invasion
	G3 Water seeded areas in drought
	G4 Control invasive species
<b>Aim 2</b> Increase the biodiversity value of created Woodland Planting	WH1 Seed redistribution
	WH2 Replace failed plantings
	WH3 Water planted areas in drought
	WH4 Rotational hedge trimming
	WH5 Rotational edge cut back

## 4 MANAGEMENT PROJECT REGISTER

### 4.1 AIM 1: CREATED GRASSLAND HABITAT (G)

**Table 2: Created grassland objectives**

Objectives	Tasks
<b>G1 Rotational Mowing</b>	a.) Mowing of bank and bank top vegetation on an annual rotational and compartment basis. In the first year, grassland areas should be cut (between 4-7cm) in October. In subsequent years cuts shall take place in March and September of each year to a height of between 10 and 15cm with localised mowing of tall, invasive ruderals in late-September and March.
	b.) Wildflower areas should not be mown from early April to late July, August or early September. Cutting time is to be varied each year to prevent certain plants becoming dominant. If cutting takes place in July, uncut refuge should be left for invertebrates.
	c.) All arisings from any cut are to be removed or placed in a designated compost pile under the individual trees in SW corner of the Site.
	d.) It may be appropriate to designate non-intervention areas of grassland, where there is no cutting and long grass/scrub is allowed to establish.
<b>G2 Scrub and tree invasion</b>	a.) Remove occasional overhanging branches, thin to remove weaker specimens ensuring that scrub and trees do not invade access routes.
	b.) New scrub/tree growth in areas of grassland and pond habitat to be removed by hand, pulling roots out at the same time
<b>G3 Watering</b>	a.) Areas of seeded grassland require watering in times of drought.
	b.) Where areas of grassland die or fail to establish, they should be reseeded and watered until established.
<b>G4 Invasive Species</b>	a.) Regular Grassland surveys (at least every 3 years) to identify the presence and spread of any invasive species present on the site.
	b.) Method statement will be drawn up to ensure there is no future spread within or outside the site.



## 4.2 AIM 2: CREATED WOODLAND & SCRUB PLANTING (WH)

**Table 3: Planting & Hedgerows Objectives**

Objective	Tasks
<b>WH1 Seeding</b>	a.) An ecologist to collect seed from hedgerows and woodland on the Site from the retained trees on Site.
	b.) Store seeds in the appropriate manner (see <a href="https://www.forestresearch.gov.uk/tools-and-resources/seed-storage/">https://www.forestresearch.gov.uk/tools-and-resources/seed-storage/</a> )
	c.) Sow seeds into new planting areas in the first year of planting
<b>WH2 Replace plantings</b>	a.) Failed saplings to be replaced with like for like plants as soon as reasonably possible (see landscape maintenance schedule in Table 4)
<b>WH3 Watering</b>	a.) In cases of drought, trees will require watering every day with freshwater for as long as the drought continues.
	b.) Newly planted hedgerows will require regular watering and monitoring
<b>WH4 Rotational trimming (hedges)</b>	a.) Hedgerows are to be trimmed every 3rd year, on an annual 15m length rotation, trimming towards an A-shaped section and approximately 2-3m minimum bottom width, allowing the shrubs to produce more flowers and berries.
	b.) Annual maintenance actions will include the selective spraying/streaming of weeds along all hedgerows, being careful of damaging any hedgerow or tree roots.
	c.) All hedgerow maintenance actions to take place as late as possible in the autumn, to allow fruit and berries to be available for foraging birds.
<b>WH5 Rotational trimming (woodland edge)</b>	a.) Woodland edges are to be trimmed every 5th year, on an annual 15m length rotation, allowing the ecotone shrubs to produce more flowers and berries.
	b.) Annual maintenance actions will include the selective spraying/streaming of weeds along all edges, being careful to avoid damaging any tree roots.
	c.) All maintenance actions to take place as late as possible in the autumn, to allow fruit and berries to be available for foraging birds.
	d.) Woodland edges are to be trimmed every 5th year, on an annual 15m length rotation, allowing the ecotone shrubs to produce more flowers and berries.

## **5 FIVE-YEAR WORK SCHEDULE**

### **5.1 MANAGEMENT PERIOD**

- 5.1.1 The management and annual work plan detailing works for all features can be found in Table 4 and are valid for 5-years.

### **5.2 MANAGEMENT RESPONSIBILITIES**

- 5.2.1 The implementation of the management plan will be the responsibility of the occupiers, or their agents funded through a service charge. This will account for the funding and legal mechanisms required for the long-term implementation of this biodiversity management plan.
- 5.2.2 Any transference of responsibility of this plan should be done so with the appropriate appointment of a competent organisation capable of delivering the measures outlined within this document.

### **5.3 MONITORING**

- 5.3.1 Opportunities for ongoing alignment with activities beyond the development project have been identified within the aims, monitoring is to be undertaken to ensure that the appropriate management actions prescribed in this Biodiversity Management Plan are delivering the proposed ecological objectives. Successful delivery of this Biodiversity Management Plan will require the ability to modify management actions in response to monitoring outcomes.

5.3.2 Monitoring aims to check the success and progress against the aims and objectives and, if required, will provide strategies for implementing remedial measures to address previously unforeseen impacts, to be agreed and implemented by the landowner.

**Table 4: Scheduling of Tasks**

Objective	Task	Activity	Years					Months											
			1	2	3	4	5	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
G1 - Mowing	a	Mowing		As required													*		
	b									*						*			
	c	Arisings		As required															
	d	Margins		As required								*							
G2 - Scrub and tree invasion	a	Remove overhangs					+	*	*								*	*	*
	b	Remove new growth					+	*	*								*	*	*
G3 - Watering	a	Water dry areas	As required									As required							
	b																		
G4 – Invasives	a	Invasive Survey																	
	b	Method Statement																	
WH1 - Seeding	a	Collection	*													*	*		
	b	Seed Storage	*															*	*
	c	Sowing		*				*	*									*	*
WH2 - Replace Plants	a	Replacement	*	*	*	*	*	*	*								*	*	*
WH3 - Watering	a	Daily Watering	As required									As required							
	b	Watering Hedgerows	As required									As required							



Objective	Task	Activity	Years					Months											
			1	2	3	4	5	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
WH4 - Hedge Trimming	a	Trimming	As req.	+			*	*	*								*	*	*
	b/c	Maintenance	As required					*	*								*	*	*
WH5 - Edge Trimming	a	Trimming					+	*	*								*	*	*
	b/c	Maintenance	As required					*	*								*	*	*

+ - denotes a follow on is likely in the forthcoming 5 years during the Plan review (refer to 24)

the ecology Practice

WILLOWGATE  
WELSH NEWTON COMMON  
HEREFORDSHIRE  
NP25 5RT  
TELEPHONE: 01989 770400  
[www.ecologypractice.co.uk](http://www.ecologypractice.co.uk)